

INSTALLER FALSE ALARM PREVENTION PROGRAM CHECKLIST

Yes No

- ___ ___ 1. If a duress feature was installed, I thoroughly explained it and I did not program the system so that the duress code is only one digit different than the normal code.
- ___ ___ 2. I checked that the control panel has been programmed so that:
 - ___ ___ a. it will not transmit more than one (1) alarm signal from the same zone until manually restored at the premises;
 - ___ ___ b. it will delay at least fifteen seconds before initiating dialing on intrusion alarm signals;
 - ___ ___ c. it has adequate delay time on entry/exit doors (delay of 45 seconds or more is recommended); and
 - ___ ___ d. a cancel code can be entered by the customer to cancel accidental alarms.
- ___ ___ 3. I checked that police and fire panic buttons cause a siren or speaker to sound and that medical panic buttons cause an audible signal.
- ___ ___ 4. I checked that the Arming Station(s) emit sound to inform occupants when an entry/exit door sensor has been triggered.
- ___ ___ 5. I installed and tested standby/backup power.
- ___ ___ 6. I reviewed the "Customer False Alarm Prevention Checklist" with the customer.
- ___ ___ 7. I determined whether the customer had special telephone features, such as call waiting or DSL, and took appropriate steps to allow proper control panel dialing and monitoring center verification. (Such as *70 for call waiting, etc.)
- ___ ___ 8. I checked the control panel was properly grounded to the manufacturer's specifications.
- ___ ___ 9. I checked that all door and window contacts were properly selected, installed and tested. I considered loose fitting doors and windows, whether wide gap contacts were needed, and steel doors and windows. I followed the manufacturer's installation instructions.
- ___ ___ 10. I checked all glass breakage sensors were properly selected, installed and tested. I gave consideration to pets, on-site noises and the general environment. I followed the manufacturer's installation instructions.
- ___ ___ 11. All motion type detectors were properly selected, properly installed and tested. I gave consideration to pets, sunlight, other heat sources, and harsh environments. I followed the manufacturer's installation instructions.

Please explain if you answered "No" to any of the above items: _____

Installation Technician

Printed Name

Signature

Date

